

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 011
Date: 2014-09-02
Day: Tuesday

Architect: Kang Associates
Project: Renovation and Addition to Tewksbury Town Hall
OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes
Contractor: G.V.W., Inc.

Weather: 7:30 am: clear **Noon:** some clouds **3:00 pm:** cloudy
Temperature: 7:30 am: 72° **Noon:** 86° **3:00 pm:** 89°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpenter	1	0	2	3
	Div. 04		Masonry	0	0	0	0
	09 90 00		Painting	0	0	0	0
Subcontractors:	02 08 00	A & J Demo Services	Asbestos Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrician	1	0	0	1
				2	0	2	4
Total:							

DAILY REPORT

Activities today:

Electrician was on site getting information to bring power to the trailer from the street. The electrician will contact and coordinate with the Town's power to bring temp service to the trailer and set up a panel outside. This panel will also serve to bring temp power into the building for construction purposes. With this in mind, the trailer will not have power this week.

GVW was on site starting to demo and remove the walls in the basement. Removed signs from the lobby walls. The wall plaques are still in place at the moment. GVW removed the projection screen and placed it aside for DPW to come pick it up.

Copies to: Richard Montuori, Town of Tewksbury
 Ed Johnson, Town of Tewksbury
 Steve Sadwick, Town of Tewksbury
 Wayne Lawson, CBI
 Jenne dos Santos, CBI
 Kaffee Kang, Kang Architects

PHOTO INDEX



Photo showing some of the signs that were taken down.



Progress photos showing some of the demo taking place in the basement.



More progress photos of demo in progress.