

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
 Report No. 015
 Date: 2014-09-08
 Day: Monday

Architect: Kang Associates
Project: Renovation and Addition to Tewksbury Town Hall
OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes
Contractor: G.V.W., Inc.

Weather: 7:30 am: clear **Noon:** some clouds **3:00 pm:** some clouds
Temperature: 7:30 am: 60° **Noon:** 71° **3:00 pm:** 73°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpenter	1	0	4	5
	Div. 04		Masonry	0	0	0	0
	09 90 00		Painting	0	0	0	0
Subcontractors:	02 08 00	A & J Demo Services	Asbestos Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrician	1	0	0	1
				2	0	4	6
Total:							

DAILY REPORT

Activities today:

GVW continues to perform demolition work in the basement. GVW will be bringing in more laborers to speed up the demo and to start working on other areas of the building.

Another attempt was made to try and remove the town seal that is located above the stage. It was discovered that the proscenium is plaster. The town seal is part of that construction.

One of the bookcases in the north wing was removed from the room and stored in the meeting hall. The second bookcase is in the process of being removed.

Griffin Electrical is in the process of bringing temp power to the building for construction. A temp panel and stand were dropped off this morning.

Copies to: Richard Montuori, Town of Tewksbury
 Ed Johnson, Town of Tewksbury
 Steve Sadwick, Town of Tewksbury
 Wayne Lawson, CBI
 Jenne dos Santos, CBI
 Kaffee Kang, Kang Architects

PHOTO INDEX



Photo showing exploratory holes in the trim surrounding the proscenium. These tests revealed the trim is plaster.



Photo showing more work undertaken to try and remove the town seal from the proscenium. It was during this process that the town seal was found to be incorporated into the proscenium.



Photo showing one of the bookcases in the meeting hall.



Photo showing the other book case in the process of being removed.



Photo showing more demo work underway, in the basement.



Photo showing the majority of the basement demolished and cleaned out. This photo is looking southwest.



Photo showing the basement looking northeast.



Photo showing more demo underway in the north wing of the basement.