

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
 Report No. 026
 Date: 2014-09-23
 Day: Tuesday

Architect: Kang Associates
Project: Renovation and Addition to Tewksbury Town Hall
OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes
Contractor: G.V.W., Inc.

Weather: 7:30 am: sunny **Noon:** sunny **3:00 pm:** sunny
Temperature: 7:30 am: 38° **Noon:** 62° **3:00 pm:** °

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	0	1	2
	Div. 04		Masonry	0	0	0	0
	09 90 00		Painting	0	0	0	0
	02 41 19		Demolition	1	0	5	6
Subcontractors:	02 08 00	A & J Demo Services	Asbestos Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrician	0	0	0	0
	22 00 00	Lapan Mechanical	Plumber	0	0	0	0
Total:				2	0	6	8

DAILY REPORT

Activities Today:

- 1) GVW is in the process of removing the vaults on the first floor, north wing.
- 2) Basement demo is continuing. Lobby demo is continuing.
- 3) Carpenters are installing framework for the new fascia and soffit on the east (front) elevation.

Copies to: Richard Montuori, Town of Tewksbury
 Ed Johnson, Town of Tewksbury
 Steve Sadwick, Town of Tewksbury
 Wayne Lawson, CBI
 Jenne dos Santos, CBI
 Kaffee Kang, Kang Architects
 Jennifer Pincus, Kang Architects

PHOTO INDEX



Photo showing vault in the process of being demolished.



Photo showing demolition of the lobby underway.



Photo showing more demo of the lobby looking south into the south wing.



Photo showing the interior finishes removed from around the lobby doors.



Photo showing the framing for the fascia and soffit installed on the east elevation.