

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
 Report No. 027
 Date: 2014-09-24
 Day: Wednesday

Architect: Kang Associates
Project: Renovation and Addition to Tewksbury Town Hall
OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes
Contractor: G.V.W., Inc.

Weather: 7:30 am: sunny **Noon:** cloudy **3:00 pm:** partly sunny
Temperature: 7:30 am: 41° **Noon:** 65° **3:00 pm:** 66°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	0	0	1
	Div. 04		Masonry	0	0	0	0
	09 90 00		Painting	0	0	0	0
	02 41 19		Demolition	1	0	7	8
Subcontractors:	02 08 00	A & J Demo Services	Asbestos Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrician	0	0	0	0
	22 00 00	Lapan Mechanical	Plumber	0	0	0	0
Total:				2	0	7	9

DAILY REPORT

Activities Today:

- 1) GVW is in the process of finishing the removal of the vaults on the first floor, north wing.
- 2) The bathroom in the lobby was demolished.
- 3) Basement demolition is in progress with work in the smaller storage rooms next to the boiler room.
- 4) The second floor demo is underway.
- 5) Removal of demo debris is still in progress.

Copies to: **Richard Montuori, Town of Tewksbury**
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI
Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects

PHOTO INDEX



Photo showing demolition underway in a storage room in the basement.



Photo showing demolition of the south wing, first floor, in progress.



Photo showing the lobby from the north stairs.



Photo showing the lobby from the south stairs.



Photo showing demolition of a vault ceiling. This is located on the first floor, north wing.



Photo showing completely demolished lobby bathroom.



Photo showing demolition in progress of the second floor. This is looking south.



Photo showing second floor demolition. This is looking north.



Photo showing staging in place for the plasterer to work on the town seal.