

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
 Report No. 030
 Date: 2014-09-29
 Day: Monday

Architect: Kang Associates
Project: Renovation and Addition to Tewksbury Town Hall
OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes
Contractor: G.V.W., Inc.

Weather: 7:30 am: some clouds **Noon:** partly sunny **3:00 pm:** cloudy
Temperature: 7:30 am: 56° **Noon:** 73° **3:00 pm:** 75°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	0	2	3
	Div. 04		Masonry	0	0	0	0
	09 90 00		Painting	0	0	0	0
	02 41 19		Demolition	1	0	7	8
Subcontractors:	02 08 00	A & J Demo Services	Asbestos Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrician	1	0	0	1
	22 00 00	Lapan Mechanical	Plumber	0	0	0	0
Total:				3	0	9	12

DAILY REPORT

Activities Today:

- 1) Carpenters are working on the north elevation of the meeting hall installing the framework for the new fascia and soffit.
- 2) The plasterer is on site removing the mold that was made yesterday.
- 3) The electrician is on site removing the pendant lights and ceiling fans from the meeting hall and installing temp construction lighting in the basement.
- 4) Demo is continuing on the second floor and balcony.
- 5) Demo is continuing on the first floor north and south wing.
- 6) Demo is continuing in the basement by removing the plaster from the brick faces.
- 7) Mason is here to wash down the mock-up panel from last week.

Copies to: Richard Montuori, Town of Tewksbury
 Ed Johnson, Town of Tewksbury
 Steve Sadwick, Town of Tewksbury
 Wayne Lawson, CBI
 Jenne dos Santos, CBI
 Kaffee Kang, Kang Architects
 Jennifer Pincus, Kang Architects

PHOTO INDEX

	<p>Photo showing the plasterer getting ready to apply a plastic resin that will hold the rubber mold (in blue).</p>
	<p>Photo showing the plasterer applying the plastic resin to the rubber mold.</p>
	<p>Photo showing the plasterers working.</p>
	<p>Photo showing the rubber mold being removed.</p>



Photo showing the mold resting in the plastic casing (not visible).



Photo showing the framework for the fascia and soffit on the north elevation of the meeting hall.



Photo showing the balcony demolition under way.



Photo showing room in basement with the plaster removed from the walls.



Photo showing temp construction lights in place in the basement.



Photo showing temp lights installed in the basement hallway.



Photo showing one vault demolished.



Photo showing other vault demolished.



Photo showing first floor in south wing.