

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 037
Date: 2014-10-08
Day: Wednesday

Architect: Kang Associates
Project: Renovation and Addition to Tewksbury Town Hall
OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes
Contractor: G.V.W., Inc.

Weather: 7:30 am: some clouds **Noon:** sunny **3:00 pm:** partly cloudy
Temperature: 7:30 am: 64° **Noon:** 68° **3:00 pm:** 71°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	0	0	1
	Div. 04		Masonry	0	0	0	0
	09 90 00		Painting	1	0	0	1
	02 41 19		Demolition	1	0	4	5
Subcontractors:	02 08 00	A & J Demo Services	Asbestos Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrician	0	0	0	0
	22 00 00	Lapan Mechanical	Plumber	0	0	0	0
Total:				3	0	4	7

DAILY REPORT

Activities Today:

- 1) Demolition of HVAC duct work in the attic, west end, was completed this morning.
- 2) Painter is working on the north, south and east elevations of the cupola.
- 3) Demolition of the meeting hall ceiling is continuing.
- 4) The second, and final, temp utility pole was installed behind the Annex building.
- 5) DigSafe was on site marking out locations of power lines for the transformer and the fire dept. and annex.

Copies to: **Richard Montuori, Town of Tewksbury**
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI
Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects

PHOTO INDEX



Photo showing the west end of the attic with the duct work removed.



Photo showing the cupola being primed.



Photo showing the second of (2) temp utility poles installed behind the annex building.



Photo showing the thresholds after the stone thresholds were removed.



Photo showing the perimeter of the meeting hall ceiling being demolished.