

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
 Report No. 042
 Date: 2014-10-16
 Day: Thursday

Architect: Kang Associates
Project: Renovation and Addition to Tewksbury Town Hall
OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes
Contractor: G.V.W., Inc.

Weather: 7:30 am: cloudy/humid **Noon:** cloudy/humid **3:00 pm:** rain/humid
Temperature: 7:30 am: 69° **Noon:** 71° **3:00 pm:** 72°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	0	2	3
	Div. 04		Masonry	1	0	1	2
	09 90 00		Painting	0	0	0	0
	02 41 19		Demolition	1	0	4	5
Subcontractors:	02 08 00	A & J Demo Services	Asbestos Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrician	0	0	0	0
	22 00 00	Lapan Mechanical	Plumber	0	0	0	0
Total:				3	0	7	10

DAILY REPORT

Activities Today:

- 1) Demo is continuing on the chimney.
- 2) Carpenters are working on shoring in the basement for the first floor.
- 3) The footings are being excavated in preparation for demolition.
- 4) Masons are working on cutting out joints on the north, east and west elevations. Masons stopped working around 1:15 due to the onset of steady rain.
- 5) Electrical inspector was on site to inspect the installation of the temp power supply.
- 6) One carpenter was tasked with removing sections of the window sills to record existing conditions

Copies to: Richard Montuori, Town of Tewksbury
 Ed Johnson, Town of Tewksbury
 Steve Sadwick, Town of Tewksbury
 Wayne Lawson, CBI
 Jenne dos Santos, CBI
 Kaffee Kang, Kang Architects
 Jennifer Pincus, Kang Architects

PHOTO INDEX



Photo showing an excavated footing.



Photo showing another excavated footing.



Photo showing location of footing after demolition.



Photo showing a mason cutting out mortar joints on the west elevation of the north wing.



Photo showing some of the shoring installed in the basement.



Photo showing more shoring in the basement.



Photo showing carpenters installing shoring on the first floor, south wing.



Photo showing demo of the chimney continuing at the first floor.