

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 051
Date: 2014-10-29
Day: Wednesday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. Clerk of the Works: Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: foggy Noon: cloudy 3:00 pm: some sun
Temperature: 7:30 am: 48° Noon: 62° 3:00 pm: 70°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	0	3	4
	Div. 04		Masonry	1	0	3	4
	09 90 00		Painting	0	0	0	0
	02 41 19		Demolition	1	0	3	4
Subcontractors:	02 08 00	A & J Demo Services	Asbestos Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrician	0	0	0	0
	22 00 00	Lapan Mechanical	Plumber	0	0	0	0
Total:				3	0	9	12

DAILY REPORT

Activities Today:

- 1) Masons: continuing to brick in the area where the chimney was located; cutting out mortar joints on the north elevation of the meeting hall; power washing the west and north elevations; cut and point the south side of the north wall, second floor.
- 2) Carpenters: continuing to install the framing in the attic for the HVAC platform and catwalk; installed rebar mats for the new footings.
- 3) Demo: working on drilling holes in the column bases plates; removing debris from the basement; general site cleaning; removing the conduit pipe from the west elevation – south side of vent shaft; removing railing attachments along the façade on the east elevation.
- 4) Electrician: was on site for a brief meeting with the electrical inspector in preparation for Saturday's work.

Copies to: Richard Montuori, Town of Tewksbury
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI
Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects

PHOTO INDEX



Photo showing mason working on the upper parapet on the south elevation.



Photo showing completed parapet.



Photo showing south side parapet with step flashing installed.



Photo showing masons prepping to work on the north elevation parapet.



Photo showing mason cutting out mortar joints on the north elevation of the meeting hall.



Photo showing mason power washing the west elevation.



Photo showing the mason power washing the north elevation of the meeting hall.



Photo showing attic framing continuing.



Photo showing rebar mat at the bottom of a footing.



Photo showing another footing location with rebar mat in place.



Photo showing laborer removing railing attachments from the façade along the north elevation of the north wing.