

PROJECT REPRESENTATIVE S DAILY REPORT

Pg. 1
 Report No. 054
 Date: 2014-11-03
 Day: Monday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: sunny **Noon:** sunny **3:00 pm:** sunny
Temperature: 7:30 am: 33° **Noon:** 45° **3:00 pm:** 51°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	0	3	4
	Div. 04		Masonry	1	0	3	4
	09 90 00		Painting	0	0	0	0
	02 41 19		Demolition	1	0	3	4
Subcontractors:	02 08 00	A & J Demo Services	Asbestos Abatement	1	0	2	3
	26 00 00	Griffin Electric	Electrician	1	0	3	4
	22 00 00	Lapan Mechanical	Plumber	0	0	0	0
	03 30 00	Precision Concrete	CIP Concrete	1	0	3	4
Total:				6	0	17	23

DAILY REPORT

Activities Today:

- 1) Masons: washing the masonry on the north & east elevations of the north wing; cutting the upper wall on the north elevation; pointing the west elevation; installing step flashing along the roof line.
- 2) Carpenters: installing the decking for the catwalk and HVAC platform; creating brackets for additional shoring
- 3) Laborers: removing debris from the building; assisting with footing placement; demolishing & removing the balcony
- 4) Abatement: starting to abate the roof of the main building
- 5) Concrete: footings are being placed today; Briggs Engineering is on site to test
- 6) Electrician: making the temp power transfer for the fire dept. and the annex; NGRID working on dismantling the transformer

Copies to: Richard Montuori, Town of Tewksbury
 Ed Johnson, Town of Tewksbury
 Steve Sadwick, Town of Tewksbury
 Wayne Lawson, CBI
 Jenne dos Santos, CBI
 Kaffee Kang, Kang Architects
 Jennifer Pincus, Kang Architects

PHOTO INDEX



Photo showing mason power washing the north elevation of the north wing.



Photo showing mason pointing the masonry on the west elevation.



Photo showing mason installing step flashing along the roof line of the west elevation.



Photo showing the catwalk with decking in place.



Photo showing carpenter working on the framing for the attic space.



Photo showing a new footing that was placed in the mechanical room.



Photo showing new footings in the basement.



Photo showing the set-up for the roof abatement.



Photo showing roof abatement under way.



Photo showing balcony demolition in progress.



Photo showing NGRID installing the temporary secondary lines.



Photo showing NGRID working on disconnecting the transformer that is to be removed.