

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 066
Date: 2014-11-20
Day: Thursday

Architect: Kang Associates
Project: Renovation and Addition to Tewksbury Town Hall
OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes
Contractor: G.V.W., Inc.

Weather: 7:30 am: clear **Noon:** sunny/windy **3:00 pm:** sunny/windy
Temperature: 7:30 am: 29° **Noon:** 42° **3:00 pm:** 40°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	0	4	5
	Div. 04		Masonry	1	0	2	3
	09 90 00		Painting	0	0	0	0
	02 41 19		Demolition	1	0	1	2
	Div. 31		Earthwork	1	0	0	1
Subcontractors:	02 08 00	A & J Demo Services	Asbestos Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrician	0	0	0	0
	22 00 00	Lapan Mechanical	Plumber	0	0	0	0
	07 31 00	Meadows Construction	Synthetic Slate Shingles	1	0	7	8
	Div. 23	Ambient Temp. Corp.	HVAC	1	0	3	4
Total:				6	0	17	23

DAILY REPORT

- Activities Today:
- 1) Site Work: working on infilling the drain pipe trench located on the east elevation
 - 2) Masons: working on the north elevation cutting out brick for toothing in new work; pointing on the west elevation of the north wing
 - 3) Demo: working on excavating room in the basement for pipe trenches and removing sections of concrete slab for placing plumbing
 - 4) Carpenter: working on sistering roof joists in both the north and south wings
 - 5) Roofer: working on the northeast section of the main roof and the northwest section of the main building roof
 - 6) HVAC: workmen are on site delivering equipment and materials and bringing them to the attic

Copies to: Richard Montuori, Town of Tewksbury
 Ed Johnson, Town of Tewksbury
 Steve Sadwick, Town of Tewksbury
 Wayne Lawson, CBI
 Jenne dos Santos, CBI
 Kaffee Kang, Kang Architects
 Jennifer Pincus, Kang Architects

PHOTO INDEX



Photo showing trench being back filled. This is the location of the drain pipe from the building to the manhole.



Photo showing aerial view of the back filling in progress.



Photo showing sistered roof joists. This is in the south wing.



Photo showing sistered roof joists.



Photo showing masons working on the west elevation of the north wing.



Photo showing mason working on the north elevation of the north wing.



Photo showing trenching efforts underway in a room in the basement.



Photo showing trenching efforts in the basement.



Photo showing the existing slab being prepped and taken apart in sections for trenching plumbing lines.



Photo showing some HVAC equipment that was delivered to the site and brought up to the attic.



Photo showing roofers working on the northwest section of the main roof and the northeast section of the meeting hall roof.



Photo showing the finished roof on the north side of the meeting hall.