

PHOTO INDEX



Photo showing masons working on bricking in a masonry open in the basement.



Photo showing completed brick infill.



Photo showing mason infilling holes and voids in the masonry wall located on the east side of the meeting hall.



Photo showing masons working on the southeast portion of the east elevation pointing mortar joints.



Photo showing mason working on rebuilding a section of the parapet on the north elevation. This is being done in order to provide a suitable substrate to secure the wood blocking for the parapet cap.



Photo showing plumber hooking up the temp gas heater.



Photo showing a section of new wood blocking for parapet cap installation. This is on the south elevation.



Photo showing carpenters working in the basement installing LVLs against existing floor joists.



Photo showing carpenter removing a section of subfloor for new subfloor to be installed.



Photo showing a workman backfilling the trenches after the plumbing had been inspected.



Photo showing workman infilling the mechanical room. This infill will be compacted and then a concrete slab will be placed on top.



Photo showing some of the ductwork assembled and installed in the attic.



Photo showing more ductwork in place.



Photo showing HVAC workmen putting the ductwork into place.