

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 078
Date: 2014-12-09
Day: Tuesday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: rain

Temperature: 7:30 am: 30°

Noon: heavy rain

Noon: 34°

3:00 pm: heavy rain

3:00 pm: 38°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	0	4	5
	Div. 04		Masonry	1	0	0	1
	09 90 00		Painting	0	0	0	0
	02 41 19		Demolition	1	0	5	6
	Div. 31		Earthwork	0	0	0	0
	01 50 00		Temp. Facility	0	0	0	0
Subcontractors:	02 08 00	A & J Demo Services	Asbestos Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrician	0	0	0	0
	22 00 00	Lapan Mechanical	Plumber	0	0	0	0
	07 31 00	Meadows Construction	Synthetic Slate Shingles	0	0	0	0
	Div. 23	Ambient Temp. Corp.	HVAC	1	0	1	2
Total:				4	0	10	14

DAILY REPORT

Activities Today:

- 1) Mason: working on covering the container that was filled with asphalt in the wall of the mechanical room located on the south wall
- 2) Demo/Labor: back filling and compacting the basement subfloor with fill
- 3) Carpenter: continuing with the tie-back installation; switching out temp bolt connections with A325 bolts, as specified; continuing with the plywood subfloor infills; starting to lay out the 2nd floor framing
- 4) HVAC: continuing with the ductwork installation in the attic

Copies to: Richard Montuori, Town of Tewksbury
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI
Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.

PHOTO INDEX



Photo showing the tank within the foundation wall on the south elevation, in the process of being bricked in.



Photo showing the bricked in tank.



Photo showing a section of the subfloor in the process of being repaired. This is located in the hallway leading to the north wing.



Photo showing repaired subfloor.



Photo showing carpenter continuing with the tie-back installation.



Photo showing tie-backs installed.



Photo showing workmen infilling the basement subfloor and compacting the fill.



Photo showing backfilling and compaction towards the end of the work day.



Photo showing ductwork installed along the north side of the attic.



Photo showing ductwork installed along the south side of the attic.



Photo showing formwork in place in order to repair one wythe of a fallen arch.