

PHOTO INDEX



Photo showing workman cutting the concrete slab in the north wing of the basement for easier removal.



Photo showing workmen backfilling the mechanical room.



Photo showing workman drilling holes for dowels for new slab. This is in the south wing of the basement.



Photo showing mason removing the paint from the face of the brick around the window opening.



Photo showing masons working on bricking in window openings after the lintels were removed.



Photo showing excavation for drain pipe from manhole towards building.



Photo showing drain pipe in place leading to the drain manhole.



Photo showing carpenter laying out for LVL beam installation. This is at the east end of the meeting hall.



Photo showing carpenter making hole in meeting hall floor for 2nd floor framing.



Photo showing LVL beam in place at the east end of the meeting hall framing.



Photo showing post in place in the basement.



Photo showing channel in place in the meeting hall for the 2nd floor framing. This is directly above the post seen in the previous photo.



Photo showing the roofers installing the parapet cap on the north parapet.



Photo showing roofers installing the parapet cap on the south parapet.



Photo showing roofers working on the north end of the parapet, west elevation.