



# PHOTO INDEX



Photo showing masonry opening in a basement wall. This will become a doorway.



Photo showing a mason working on the south elevation of the meeting hall, creating a new window opening.



Photo showing a mason washing down the masonry on the south elevation of the south wing.



Photo showing completed masonry window opening on the north elevation of the meeting hall.



Photo showing carpenters working on the 2<sup>nd</sup> floor framing along the south wall of the meeting hall.



Photo showing 2<sup>nd</sup> floor rough framing in place.



Photo showing carpenters installing rim joists along the south wall of the meeting hall. The two windows will be removed as the addition will be in this approximate location.



Photo showing welding taking place to secure the metal saddle to the top plate of the post.



Photo showing workman preparing the north wing basement subfloor for concrete.



Photo showing workmen reviewing the prepped subfloor.



Photo showing the subfloor in the process of being compacted.




Photo showing the vapor barrier in place on the subfloor. The next step will be to have the reinforcement installed.



Photo showing the wall and ramp along the north elevation being demolished.