

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
 Report No. 113
 Date: 2015-02-02
 Day: Monday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: snow
Temperature: 7:30 am: 11°

Noon: snow
Noon: 12°

3:00 pm: snow
3:00 pm: 14°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	2	2	1	5
	Div. 04		Masonry	1	0	0	1
	09 90 00		Painting	0	0	0	0
	02 41 19		Demolition	0	0	0	0
	Div. 31		Site Work	0	0	0	0
	01 50 00		Temp. Facility	0	0	0	0
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	0	0	0	0
Subcontractors:	02 08 00	A & J Demo Services	Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrical	0	0	0	0
	22 00 00	Lapan Mechanical	Plumbing	0	0	0	0
	07 31 00	Meadows Construction	Roofing	0	0	0	0
	07 53 00						
	07 61 19						
	Div. 23	Ambient Temp. Corp.	HVAC	1	1	0	2
	Div. 21	Encore Fire Protection	Fire Suppression	0	0	0	0
Total:				4	3	1	8

DAILY REPORT

Activities Today:

- 1) **Carpenter:** installing ceiling furring at west end of meeting hall above platform location; continuing with stud wall framing for 1st and 2nd floors
- 2) **HVAC:** continuing with equipment installation and ductwork for 1st floor
- 3) **Mason:** starting to cut out openings for windows on the north elevation, 2nd floor

Copies to: Richard Montuori, Town of Tewksbury
 Ed Johnson, Town of Tewksbury
 Steve Sadwick, Town of Tewksbury
 Wayne Lawson, CBI
 Jenne dos Santos, CBI
 Kaffee Kang, Kang Architects
 Jennifer Pincus, Kang Architects
 Bob Harukewicz, GVW Inc.

PHOTO INDEX



Photo showing tin knocker installing ductwork for 1st floor HVAC.



Photo showing set-up for mason to start cutting window openings on north wall, 2nd floor.



Photo showing carpenter installing furring channels for the platform.



Photo showing top tracks in place for 1st floor walls.



Photo showing stud walls in place for the 1st floor.