

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
 Report No. 131
 Date: 2015-02-27
 Day: Friday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. Clerk of the Works: Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: clear Noon: clear 3:00 pm: clear
 Temperature: 7:30 am: 8° Noon: 20° 3:00 pm: 27°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	2	5	1	8
	Div. 04		Masonry	0	0	0	0
	09 90 00		Paint/Plaster	0	0	0	0
	02 41 19		Labor	1	0	0	1
	Div. 31		Site Work	0	0	0	0
	01 50 00		Temp. Facility	0	0	0	0
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	0	0	0	0
Subcontractors:	02 08 00	A & J Demo Services	Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrical	0	0	0	0
	22 00 00	Lapan Mechanical	Plumbing	1	1	0	2
	07 31 00	Meadows Construction	Roofing	0	0	0	0
	07 53 00						
	07 61 19						
	Div. 23	Ambient Temp. Corp.	HVAC	2	2	2	6
	Div. 21	Encore Fire Protection	Fire Suppression	1	0	1	2
Total:				7	8	4	19

DAILY REPORT

Activities Today:

- 1) **Carpenter:** continuing with wood blocking installation and window installation for arched windows; continuing with exterior wall furring channel installation on all floors; basement mechanical room is ready for HVAC equipment install
- 2) **HVAC:** tin knockers are installing duct work on all floors; installing equipment and hardware on all floors
- 3) **Plumbing:** continuing with rough plumbing on all floors
- 4) **Labor:** general site cleaning; assisting other trades
- 5) **Fire Suppression:** continuing to install sprinkler lines in the basement and 1st floor

PHOTO INDEX



Photo showing platform framing in place along with furring channels installed along the exterior walls.



Photo showing furring and framing in place on the 2nd floor.



Photo showing piping in place for fin tube radiation on the 2nd floor – manager's office.



Photo ductwork and sprinkler line in place in the basement.



Photo showing furring installed along the west wall of the north wing on the 1st floor.



Photo showing fan coil unit in the basement mechanical room with piping laid in place.

Copies to: **Richard Montuori, Town of Tewksbury**
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI

Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.