

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
 Report No. 148
 Date: 2015-03-24
 Day: Tuesday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. Clerk of the Works: Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: clear Noon: ---- 3:00 pm: ----
 Temperature: 7:30 am: 15° Noon: ---° 3:00 pm: ---°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	2	5	1	8
	Div. 04		Masonry	0	0	0	0
	09 90 00		Paint/Plaster	0	0	0	0
	02 41 19		Labor	1	2	0	3
	Div. 31		Site Work	0	0	0	0
	01 50 00		Temp. Facility	0	0	0	0
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	0	0	0	0
	07 21 00		Insulation	0	0	0	0
	Subcontractors:		02 08 00	A & J Demo Services	Abatement	0	0
26 00 00		Griffin Electric	Electrical	1	1	0	2
22 00 00		Lapan Mechanical	Plumbing	0	0	0	0
07 31 00		Meadows Construction	Roofing	0	0	0	0
07 53 00							
07 61 19							
Div. 23		Ambient Temp. Corp.	HVAC	3	5	3	9
Div. 21	Encore Fire Protection	Fire Suppression	1	1	1	3	
Total:				8	14	5	27

DAILY REPORT

Activities Today:

- 1) **Carpentry:** continuing to hang GWB in the electrical closet in the northwest corner of the meeting hall; continuing to lay out soffits in the basement; continuing to lay out soffits and ceiling in the meeting hall; working on detail SKA-20; continuing with exterior window trim on basement windows
- 2) **Electrical:** continuing with rough installation on all floors
- 3) **HVAC:** continuing with HVAC piping installation; continuing with insulating ductwork and piping; continuing with control wiring installation; continuing with grill and register installation on all floors
- 4) **Fire Suppression:** continuing with sprinkler installation on all floors
- 5) **Labor:** general site cleaning; assisting other trades; coring holes in masonry for sprinkler piping

PHOTO INDEX



Photo showing workmen installing control wiring.



Photo showing electrician installing wiring on the 1st floor.



Photo showing tin knocker installing register box in ceiling on 2nd floor.



Photo showing sprinkler mechanics installing piping in the mechanical room in the basement.



Photo showing workman installing pipe and duct insulation in the attic.



Photo showing workman setting up to core a hole in the wall in the 1st floor.



Photo showing workman installing exterior trim and sealant around a basement window on the east elevation.



Photo showing carpenter installing GWB in the basement.



Photo showing workman removing some masonry in order to install the interior finishes.

Copies to: **Richard Montuori, Town of Tewksbury**
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI

Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.