

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
 Report No. 187
 Date: 2015-05-19
 Day: Tuesday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: overcast/rain **Noon:** rain **3:00 pm:** cloudy
Temperature: 7:30 am: 54° **Noon:** 62° **3:00 pm:** 67°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	3	0	4
	Div. 04		Masonry	1	1	3	5
	09 90 00		Paint/Plaster	1	1	0	2
	02 41 19		Labor	1	2	0	3
	Div. 31		Site Work	0	0	0	0
	01 50 00		Temp. Facility	0	0	0	0
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	0	0	0	0
	07 21 00		Insulation	0	0	0	0
	Subcontractors:		26 00 00	Griffin Electric	Electrical	0	0
22 00 00		Lapan Mechanical	Plumbing	0	0	0	0
07 31 00		Meadows Construction	Roofing	0	0	0	0
07 53 00							
07 61 19		Ambient Temp. Corp.	HVAC	3	2	0	5
Div. 23							
Div. 21							
13 27 16		Fire Lock	Modular Fire Vault	0	0	0	0
Total:				7	9	3	19

DAILY REPORT

Activities Today:

- 1) **Carpentry:** installing furring channels in the basement vault; working on the roof drains for the south roof; installing sheetrock at arched windows in meeting hall
- 2) **HVAC:** continuing with fin tube radiation installation in the basement; continuing with HVAC piping insulation in the attic; working in the HVAC system in the basement and installing additional pipe supports; continuing with ductwork installation
- 3) **Labor:** working with trades; general site cleaning; assisting masons with grouting
- 4) **Masonry:** continuing with the installation of CMU blocks for the addition; grouting the next level
- 5) **Paint/Plaster:** continuing with taping & mudding joints on the 1st floor; priming and painting on the 1st floor; mudding joints in the basement

PHOTO INDEX



Photo showing carpenters wetting down sheetrock in order to curve it for installation at the arched windows in the meeting hall.



Photo showing arches with sheetrock installed.



Photo showing carpenter installing furring channels on the interior of the vault.



Photo showing insulator working in the attic.



Photo showing some of the insulation in place on the equipment and piping.



Photo showing HVAC technician working on the fin tube radiation in the basement.



Photo showing tin knocker creating a roof curb for the HVAC equipment.



Photo showing fan motor in place in the mechanical in the basement adjacent to the vault.



Photo showing joint compound being applied to sheetrock in a basement office.



Photo showing grout being delivered to the staging for placement.

Copies to: **Richard Montuori, Town of Tewksbury**
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI

Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.