

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 211
Date: 2015-06-23
Day: Tuesday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Wayne R. Lawson, P.E., SECB, MCPPO

Contractor: G.V.W., Inc.

Weather: 9:00 am: Overcast **Noon: Overcast** **3:00 pm:**
Temperature: 9:00 am: 73° **Noon: 77°** **3:00 pm:**

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	2	0	3
	Div. 04		Masonry	1	1	1	3
	09 90 00		Paint/Plaster	0	1	0	1
	02 41 19		Laborers	0	0	1	1
	Div. 31		Site Work	1	0	0	1
	01 50 00		Temp. Facility	0	0	0	0
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	0	0	0	0

Subcontractors:

26 00 00	Griffin Electric	Electrical	1	1	0	2
22 00 00	Lapan Mechanical	Plumbing	1	1	0	2
Div. 23	Ambient Temp. Corp.	HVAC	1	1	0	2
Div. 7	Meadows	Roofing	1	2	0	3
Total:			7	9	2	18

DAILY REPORT

Activities Today:

- 1) **Carpenters:** installing framing at new entry of addition and installing waterproofing behind stairs at old front entrance.
- 2) **Laborer:** assisting with waterproofing installation.
- 3) **Painter:** painting eaves.
- 4) **Site:** operator is grading and backfilling near the old front entry.
- 5) **HVAC:** installing piping at 2nd floor of the addition.
- 6) **Griffin Electric:** installing lights in the basement.
- 7) **Masons:** installing exterior brick at addition.
- 8) **Meadows:** installing blocking at high roof/addition.
- 9) **LaPan:** installing drain piping for flat roof drains.

Copies to: **Richard Montuori, Town of Tewksbury**
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI

Jeff Barnes, Barnes Consulting
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.

PHOTO INDEX



Waterproofing panels are being installed by carpenters along the building wall in advance of new stair construction.



Carpenters are erecting new wood framing at entry of new addition.



Operator is grading material at the front of the building.



HVAC contractor is installing piping into the addition.



Electricians are installing light fixtures in the basement.



Masons are continuing to install exterior
vener brick asst the addition.