

PHOTO INDEX



Photo showing transformer that was placed earlier in the week.



Photo interior of right side of transformer where Griffin will connect the 3 phases once National Grid delivers the meters needed.



Photo showing meters in place and ready for Griffin to make the connections. Once that is performed, National Grid will return to the site to connect the primary lines that are located in the left side of the transformer.



Photo showing electrician working on connections for the generator.



Photo showing HVAC technician working on a RTU.



Photo showing carpenter working on installing the sunburst above the 2nd floor window on the south elevation.



Photo showing sunburst installed.



Photo showing (1) of (2) windows installed in the addition.



Photo showing carpenters installing 2nd window.



Photo showing elevator technician working on installing a rail for the elevator.



Photo showing laborers cutting the asphalt in preparation for the site grading and asphalt work.

Copies to: **Richard Montuori, Town of Tewksbury**
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI

Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.