



TEWKSBURY WTF IMPROVEMENTS PROJECT

Weekly Progress Report for Week Ending: February 12, 2016

Design Engineer: AECOM
General Contractor: Kinsmen Corporation

I. Work Performed Last Week:

- The crews completed the coating work on the effluent channel walls for Filter No. 1. The channel walls were coated with two coats of Sika epoxy coating.
- Several shipments of the new filter materials were delivered to the site. The contractor then moved a portion of the material into the plant in preparation for the filter re-assembly.
- The electrician completed the temporary wiring for the construction trailers.
- A storage trailer was delivered to the site for the general contractor.



First coat of effluent filter channel wall epoxy.



Second and final coat of effluent filter channel wall epoxy.



Partial shipment of filter replacement parts.



Delivery of new storage trailer for general contractor.

II. Construction / Public Relation Issues:

- The contractor was reminded to maintain a safe work environment.

III. Erosion and Sedimentation Control:

- The contractor maintained the silt sock placed at the bottom of the front slope.
- Erosion control will be monitored and maintained throughout the project.

IV. Upcoming Work for Next Week:

- Electrical subcontractor mobilization.
- Clean up of Filter No. 1 effluent channel walls.
- Expected delivery of the remaining filter replacement parts.

V. Notes:

- The next progress meeting is scheduled for Thursday, March 3, 2016.

Ted Angelakis

AECOM Resident Representative