



# TEWKSBURY WTF IMPROVEMENTS PROJECT

Weekly Progress Report for Week Ending: March 25, 2016

Design Engineer: AECOM  
General Contractor: Kinsmen Corporation

## I. Work Performed Last Week:

- The crews removed the existing porous plates from the No. 2 filter underdrain system.
- The crews prepared the bottom of Filter No. 2 for the installation of replacement porous plates.
- A factory representative from Aqua Aerobics was onsite to inspect the existing Filter No. 2 under drain system. The field representative also inspected the contractor's installation of replacement porous plates.
- The crew completed the new porous plate installation in Filter No. 2.
- The effluent channel was pressure washed and the first coat of epoxy wall coating was applied.
- The electricians started the installation of the fire alarm conduit components on the walls and ceilings in the Filter Room Nos. 1 & 2. The electricians also started the electrical terminations in the new generator.



Completed removal of porous plates from Filter No. 2.



Final cleanup of Filter No. 2 underdrain system.



Installation of new porous plates in Filter No. 2 bottom.



New fire alarm conduit installation in Filter Room Nos. 1 & 2.

**II. Construction / Public Relation Issues:**

- The contractor was reminded to maintain a safe work environment.

**III. Erosion and Sedimentation Control:**

- The contractor maintained the silt sock placed at the bottom of the front slope.
- Erosion control will be monitored and maintained throughout the project.

**IV. Upcoming Work for Next Week:**

- Filter No. 2 – Installation of the new upper cell dividers
- Filter No. 2 – Bridge electrical upgrade.
- Filter No. 2 – Installation of the new bridge rail caps.

**V. Notes:**

- The next progress meeting is scheduled for Thursday, April 7, 2016.

*Ted Angelakis*  

---

**AECOM Resident Representative**