



# TEWKSBURY WTF IMPROVEMENTS PROJECT

Weekly Progress Report for Week Ending: April 15, 2016

Design Engineer: AECOM  
General Contractor: Kinsmen Corporation

## I. Work Performed Last Week:

- The crews completed the installation of the sand into Filter No. 2.
- The crews performed the final cleanup of the Filter Room No.1 and 2 areas.
- The crews ran new poly lines for the temporary lab area in Filter Room No. 3 area.
- The crews worked on the site layout for the new sludge storage tank.
- The electricians continued with the installation of the fire alarm conduits, rack systems and components on the walls and ceilings in the Filter Room No. 1 and 2.



*Installation of new sand media for Filter No. 2.*



*Completed sand media installation for Filter No. 2.*



*Installation of new electrical conduit runs in Filter Room No. 2.*



*Installation of temporary sample lines in Filter Room No. 3.*

## **II. Construction / Public Relation Issues:**

- The contractor was reminded to maintain a safe work environment.

## **III. Erosion and Sedimentation Control:**

- The contractor maintained the silt sock placed at the bottom of the front slope.
- Erosion control will be monitored and maintained throughout the project.

## **IV. Upcoming Work for Next Week:**

- Filter No. 2 – Carbon media installation, backwash and cleanup
- Filter No. 1/2 – Fire alarm electrical
- Generator - grounding
- Tree removal and grubbing of the new sludge storage area.

## **V. Notes:**

- The next progress meeting is scheduled for Wednesday, May 4, 2016.

*Ted Angelakis*  
**AECOM Resident Representative**