



# TEWKSBURY WTF IMPROVEMENTS PROJECT

Weekly Progress Report for Week Ending: May 13, 2016

Design Engineer: AECOM  
General Contractor: Kinsmen Corporation

## I. Work Performed Last Week:

- The crews poured the concrete foundation ring for the new Sludge Storage Tank.
- The crews excavated and installed all of the piping and valves required to connect the new Raw Water Meter Vault No. 3 to the existing 20-inch raw water line.
- The crews installed the new meters and piping within Raw Water Meter Vault No. 3.
- The crews continued to remove soils from the site.
- The electricians worked on the generator switchgear electrical conduits and boxes.



*Curing of concrete foundation ring for Sludge Storage Tank.*



*Finished concrete foundation ring for new Sludge Storage Tank.*



*New valves and piping entering Raw Water Meter Vault No. 3.*



*Cut-in of new 20-inch Raw Water pipe and valve assembly.*

## **II. Construction / Public Relation Issues:**

- The contractor was reminded to maintain a safe work environment.

## **III. Erosion and Sedimentation Control:**

- The contractor maintained the silt sock placed at the bottom of the front slope.
- Erosion control will be monitored and maintained throughout the project.
- Additional temporary fence and erosion control was installed along the back side of the slope near the new Flow Equalization Basin area.

## **IV. Upcoming Work for Next Week:**

- Raw Water Meter Vault No. 3 – Piping to the sedimentation basins.
- Removal of old meter vault.
- Sludge storage tank – Foundation slab installation.
- Finish water electrical room/Generator switchgear – Electrical conduit.

## **V. Notes:**

- The next progress meeting is scheduled for Thursday, June 2, 2016.

*Ted Angelakis*  
**AECOM Resident Representative**