



# TEWKSBURY WTF IMPROVEMENTS PROJECT

Weekly Progress Report for Week Ending: May 27, 2016

Design Engineer: AECOM  
General Contractor: Kinsmen Corporation

## I. Work Performed Last Week:

- The crews completed the new Sludge Storage Tank installation.
- The crews completed the erection of the temporary enclosure over the existing electrical switchgear to facilitate the installation of a new Automatic Transfer Switch.
- Raw Water Meter Vault No. 3 was put into service.
- Crews completed the surface concrete repairs on the tops of Sedimentation Basin Nos. 1- 4.
- The site contractor continued to remove soils and materials from the site.
- The electricians worked on the generator switchgear electrical conduits and boxes. The electricians also worked in the interior electrical rooms.



Completed assembly of new Sludge Storage Tank.



Completed concrete repairs to Sedimentation Basins roof slab.



Completed assembly of temporary enclosure for switchgear.



*On-going work in Electrical Room located in Filter Nos. 1 & 2 area.*

## **II. Construction / Public Relation Issues:**

- The contractor was reminded to maintain a safe work environment.

## **III. Erosion and Sedimentation Control:**

- The contractor maintained the silt sock placed at the bottom of the front slope.
- Erosion control will be monitored and maintained throughout the project.
- Additional temporary fence and erosion control were maintained along the back side of the slope near the new Flow Equalization Basin area.

## **IV. Upcoming Work for Next Week:**

- Flow Equalization Basin – Excavation for foundation slab.
- Generator - Installation of new Automatic Transfer Switch.
- Finish water electrical room/Generator switchgear – Electrical conduit/wiring.

## **V. Notes:**

- The next progress meeting is scheduled for Thursday, June 2, 2016.

*Ted Angelakis*  
**AECOM Resident Representative**