



# TEWKSBURY WTF IMPROVEMENTS PROJECT

Weekly Progress Report for Week Ending: June 17, 2016

Design Engineer: AECOM  
General Contractor: Kinsmen Corporation

## I. Work Performed Last Week:

- The crews completed the foundation formwork, rebar installation and concrete pour of the foundation for the new Flow Equalization Basin.
- The new generator was tested under the building load as part of the final field testing.
- The crews continued work on the HVAC demolition in the Mezzanine and Chemical Room area.
- The crews continued disconnecting the existing heating system wiring and accessories.
- The electrical subcontractor continued to work on the interior electrical conduits in different sections of the plant. The electricians also worked in the interior electrical room demolition.
- A weekly work coordination meeting was held with plant staff.



Installation of foundation rebar for Flow Equalization Basin.



Concrete pour for foundation of Flow Equalization Basin.



Removal of old heating boiler.



Demolition work at Mezzanine Level in Chemical Room.



*Installation of new electrical circuit breaker panels.*

## **II. Construction / Public Relation Issues:**

- The contractor was reminded to maintain a safe work environment.

## **III. Erosion and Sedimentation Control:**

- The contractor maintained the silt sock placed at the bottom of the front slope.
- Erosion control will be monitored and maintained throughout the project.
- Additional temporary fence and erosion control were maintained along the back side of the slope near the new Flow Equalization Basin.

## **IV. Upcoming Work for Next Week:**

- Equalization Basin – Form and pour concrete walls.
- Continued demolition of the interior CMU walls in the chemical area.
- Continued demolition of the existing systems; plumbing, HVAC, concrete pads.
- Demolition of the existing electrical; various locations.
- New conduit installation in the plant areas.

## **V. Notes:**

- The next progress meeting is scheduled for Thursday, July 14, 2016.

Ted Angelakis  
**AECOM Resident Representative**